

BRUHATH BANGALORE MAHANAGARA PALIKE
YELAHANKA ZONE, BANGALORE
Completion Certificate

1	Name of Work	Package-3, includes 4 works of Rs.200.00 Lakhs 1) Improvements to roads and drains of chiranjeevi layout extension and surrounding areas in ward No.07, Byatarayanapura 2) Improvements to roads and drains of Mariyannapalya and surrounding areas in ward No.07, Byatarayanapura 3) Improvements to roads and drains of Gopalappa Layout and chinnappa Layout in ward No.07, Byatarayanapura 4) Improvements to roads and drains of Hotteppa Layout, Khasinagara and surrounding areas in ward No.07, Byatarayanapura			
2	Estimate Cost and Accepted Tender Cost	Est. Cost Rs.	200.00 lakhs	Accepted Tender Cost	18907690.72
3	Sanctioned Estimate No. & Dt.	AS No.		TS No.	
4	Head of Account	P3111			
5	Work order no and date	BBMP/EE/BTP/WO/103/18-19 Date: 04.09.2018			
6	Entrustment No. & Dt:	103/18-19 Date: 04.09.2018			
7	Work Code/Job Code No.	007-18-000049, 007-18-000050, 007-18-000051, 007-18-000052			
8	Name of Contractor	Sri D Narahari, Benaka Developers & Project Pvt. Ltd			
9	Time stipulated for completion of	4 Months			
10	Delay in execution of work	367			
11	Schedule DT of Start of work (as per W.O)	4.9.18			
12	Schedule DT of Completion of work (As per W.O)	3.12.19 (Work completed dt 3.12.19) NOD SET (24)			
13	Measurement recorded in	MB No	4998/2019-20		
		Page No	499701-711		
14	Cheak measurement of the AEE/EE	MB No	4998/2019-20		
		Page No	499701-711		
15	Name of the Office/Office incharge	Kodigehalli Sub division			
16	a) Asst.Eng./Junior Eng.:	Pushpalatha.N.D			
	b) Asst Executive Engineer	Sri.H.Ranganath			
	Sanctioned estimated cost in Rs.	Accepted Tender Amount in Rs.	Amount claimed as per bills (Rs)	DIFFERENCE	
				Excess	Savings
	2,00,00,000.00	18907690.72	14003975.00	—	17298/2
					Remarks

- 1) Certified that the above work has been executed by the Contractor satisfactorily in accordance with the specification as embodied in the agreement
- 2) Certified that the above work has been completed within the stipulated time noted in the work order
- 3) Certified that the Contractor has delayed and completed the work for which necessary time has been recovered

Assistant Engineer
Ward No.07

Assistant Executive Engineer
Kodigehalli Sub Division
Yelahanka Zone, B.B.M.P.,
Bangalore.

Executive Engineer
Byatarayanpura Division

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಶವಂತ ಪುರಂ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ